


***ITEM 3***

***QUARTERLY UPDATE ON STATUS OF  
PARK PROJECTS***



## City of Henderson Project Status



### River Mountain Loop Trail Safety and Education improvements

- On schedule to be completed by original end date of 11/30/2015.
- Engineering analysis complete.
- Construction plans have progressed to 90% complete.
- Recent annual audit with BOR staff has identified that safety measures to limit OHV are effective.




### Lake Mead Parkway Trail and Wetlands Trail Connection Phase II

- Contractor delays have been resolved.
- Overall project completion has increased to 90%.
- Remaining design items are nearly complete and ready for construction.
- On schedule to be completed prior to grant end date.



### Whitney Mesa Trail and Trailhead

- Overall project 90% complete.
- During the construction phase, areas of high groundwater and invasive species required removal of various designed items for redesign.
- Working with a consultant to prepare construction documents and expedite construction.
- On schedule to be completed prior to grant end date.



## City of Henderson Project Status

### Arroyo Grande and Pittman Urban Watershed Rec Trails

- Contractor delays have been resolved and construction of the Arroyo Grande portion is 95% complete.
- Pittman Urban Watershed portion of the project is within a natural wash that is being improved with local flood control dollars. Once those improvements are complete, the remainder of the SNPLMA project can be constructed.
- The flood control facility is being designed/constructed utilizing the Construction Manager at Risk process and is on schedule to transition to construction by year end.
- On schedule to be completed prior to grant end date.

### UPRR Trail Phase II and III (Construction)

#### UPRR Trail Acquisition and SE Valley Linear Acquisition

- More than 50% of the entire trail corridor is constructed and is used daily by the public.
- Remaining trail segment at 90% design.
- Transcending draft agreement with the Railroad to permit trail within active corridor
- Discussions with Solicitor's Office to be completed by 12/31/2013.

Currently have 5 Projects in Closeout (3 Yellow 2 Green), with two more anticipated before year end (2 Yellow, 1 Green).