

Grantee: Henderson, NV

Grant: B-11-MN-32-0001

January 1, 2014 thru March 31, 2014 Performance Report



Grant Number:

B-11-MN-32-0001

Obligation Date:**Award Date:****Grantee Name:**

Henderson, NV

Contract End Date:

03/09/2014

Review by HUD:

Reviewed and Approved

Grant Award Amount:

\$3,901,144.00

Grant Status:

Active

QPR Contact:

Tyler Garland

LOCCS Authorized Amount:

\$3,901,144.00

Estimated PI/RL Funds:

\$1,486,772.59

Total Budget:

\$5,387,916.59

Disasters:

Declaration Number

No Disasters Found

Narratives

Summary of Distribution and Uses of NSP Funds:

The City of Henderson will seek partnerships with community based organizations as the primary program delivery method. The City of Henderson will provide NSP3 funds to one or more nonprofit community based organizations that have the experience and capacity to assist the City in delivering the NSP3 funding to the described areas of greatest need. The subsequent Agreements developed with the nonprofit community based organizations concerning the use of NSP3 funds will require utilization of funding within the two neighborhoods identified as the NSP3 areas of greatest need, as described in the Market Conditions section of this Action Plan. The City has identified the following activities to be used in addressing the three categories in the NSP statute within the identified areas of greatest need. The City will institute a Homebuyer Assistance Program (HAP) to be carried-out by the City to assist households with incomes which do not exceed 120% of Area Median Income (AMI). The City will provide funds to one or more nonprofit organizations to purchase and rehabilitate homes and then sell to households with incomes which do not exceed 120% AMI. The City will also provide funds to one or more nonprofit community based organizations to purchase and rehabilitate homes which will be rented to households with incomes which do not exceed 50% AMI.

Substantial Amendment #1:

The City of Henderson's NSP3 Substantial Amendment went for public comment during the period: September 14 through October 15, 2012. There were no public comments. It was approved by City Council with no comments at the October 16, 2012 Public Hearing. As outlined in the "How Fund Use Addresses Market Conditions" section, the City of Henderson expanded both of their NSP3 target areas. Additionally, the amendment cancels the previously approved Land Bank Project/Land Bank & Acquisition Activities and reallocates \$500,000 of NSP3 funds from the NSP3 Land Bank Project to the Rehab/Reconstruction of Residential Units Project. Finally, this amendment allocated \$850,000 in anticipated program income.

Action Plan Revision 5/29/13:

Revised Estimated PI from \$850,000 to amount we have received to date: \$901,772.59. Decreased HopeLink and Living Grace's budgets while increasing Admin, HFN and SNRHA. All amendments to agreements were approved by City Council on 12/4/12 except SNRHA which was approved on 12/18/12. Revised Proposed Units to match increase and decrease in budget.

Substantial Amendment #2:

The City of Henderson's NSP3 Substantial Amendment went for public comment during the period: August 16 through September 16, 2013. There were no public comments. It was approved by City Council with no comments at the September 17, 2013 Public Hearing. This Amendment allocated \$585,000 of anticipated program income. We allocated \$58,068.88 of this anticipated PI to the Administration activity while the remainder went to SNRHA. This Amendment also served to close out our internal HAP program. The remaining funds of \$251,642.89 were allocated to SNRHA. Our HopeLink Activity was completed and the \$1,331.06 of funds remaining were also allocated to SNRHA. Overall, with the completion of HAP and HopeLink as well as anticipated & previously col

Summary of Distribution and Uses of NSP Funds:

lected Program Income, the SNRHA activity was increased by a total of \$886,500. The Amendment to SNRHA's Agreement was approved by Council on 10/01/13.



How Fund Use Addresses Market Conditions:

The City of Henderson prioritized several census tracts for the first cycle of Neighborhood Stabilization funding (NSP1). Market conditions within two of these census tracts resulted in 14 homes purchased within these tracts. The City prioritized neighborhoods within these two census tracts to receive targeted NSP3 funds. These two neighborhoods were as follows:
Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.
Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.
By October 2012 it became apparent that the original two target areas had limited foreclosed single family home inventory. Based upon a neighborhood analysis, current foreclosure data and the risk of future foreclosures in the areas immediately adjacent to the target area, the City has expanded the original target areas to include:

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.
Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.
The HUD Foreclosure Need website at <http://www.huduser.org/portal/datasets/NSP.html> was utilized as the data source in making determination. HUD data has determined that in order to stabilize the described Valley View neighborhood 32 vacant homes must be purchased and occupied and 8 homes in this neighborhood were purchased utilizing NSP1. HUD data determined that in order to stabilize the described Green Valley neighborhood 20 vacant homes must be purchased and occupied and 6 homes in this neighborhood were purchased utilizing NSP1.

Ensuring Continued Affordability:

The City will insure, to the maximum extent practicable and for the longest term feasible, that the sale, rental, or development of abandoned and foreclosed-upon homes and residential properties assisted with NSP3 funds will remain affordable to individuals and families whose incomes do not exceed 120 of area medium income (AMI). The City will protect it's interest in keeping homes affordable through liens on the deeds. The City adopts the HUD HOME program definitions and standards for affordability periods and includes these references in Agreements with nonprofit partners utilizing NSP3 funds. These affordability standards conform to HOME program standards for homeownership housing found in 24CFR92.254 and for rentals in 24CFR92.252 (a), (e), and (f). To insure affordability of units purchased with NSP3 funds the City will monitor each nonprofit on an annual basis to verify compliance for the duration of the required period of affordability.

Definition of Blighted Structure:

A blighted structure exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety, and/or public welfare.

Definition of Affordable Rents:

The lower of HUDs published Fair Market Rents (FMR) or the most current Local Housing-Market Conditions rents as published by the UNLV Center for Business & Economic Research will be used by the City to establish affordable rents for the NSP.

Housing Rehabilitation/New Construction Standards:

The housing rehabilitation standards that will apply to NSP assisted rehabilitation activities will require that all buildings be brought up to local code, that required building permits be obtained and that appropriate inspections be performed. The City of Henderson Affordable Housing Program has existing established rehabilitation standards for use in existing rehabilitation activities. These locally developed standards meet the requirements of the existing HOME program and will be applied to NSP assisted activities.

Vicinity Hiring:

The City will insure, to the maximum extent feasible, all developers, subrecipients, contractors, and city departments utilizing NSP3 funding will provide for the hiring of employees who reside in the vicinity of the NSP3 projects or contract with small businesses that are owned and operated by persons residing in the vicinity of such projects.

Procedures for Preferences for Affordable Rental Dev.:

This activity will allow the City to provide funding to qualified community-based nonprofits to purchase and rehabilitate homes. The activity will include but not be limited to assisting one or more nonprofit organizations to purchase & rehabilitate homes and then rent the properties to households with incomes at or below 50% AMI. The City collaborated with the Southern Nevada Regional Housing Authority (SNRHA) on this activity using NSP1 funding and in addition to SNRHA the City will also partner with two community-based nonprofits in NSP3.

Grantee Contact Information:

Michael Husted
michael.husted@cityofhenderson.com
702 267-2021
240 Water St., PO Box 95050, Henderson, NV 89009-5050



| Overall | This Report Period | To Date |
|---|--------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$5,329,847.71 |
| Total Budget | \$663,101.11 | \$5,329,847.71 |
| Total Obligated | \$0.00 | \$6,092,948.82 |
| Total Funds Drawdown | \$771,739.36 | \$4,304,539.24 |
| Program Funds Drawdown | \$614,867.10 | \$3,105,862.16 |
| Program Income Drawdown | \$156,872.26 | \$1,198,677.08 |
| Program Income Received | \$156,872.26 | \$1,198,677.08 |
| Total Funds Expended | \$529,948.60 | \$4,400,431.39 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Progress Toward Required Numeric Targets

| Requirement | Target | Actual |
|--|----------------|----------------|
| Overall Benefit Percentage (Projected) | | 0.00% |
| Overall Benefit Percentage (Actual) | | 0.00% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$585,171.60 | \$0.00 |
| Limit on Admin/Planning | \$390,114.40 | \$351,099.48 |
| Limit on Admin | \$0.00 | \$351,099.48 |
| Most Impacted and Distressed Threshold (Projected) | \$0.00 | \$0.00 |
| Progress towards LH25 Requirement | \$1,346,979.15 | \$1,611,780.79 |

Overall Progress Narrative:

Total Homes Acquired: 28

>Total Homes Sold: 18

>Total Homes Rented: 5

>Total Multi-family Properties Acquired: 0

>Total Multi-Family Units Rented: 0

Vicinity Hiring: Each contractor awarded a rehab job through NSP3 funds is required to post signage advertising for vicinity hiring on the property. Additionally, they must complete a "New Hires Report" outlining whether they hired staff that live within the target area. To date, 0 individuals have been hired to perform rehab on homes within the NSP3 target area. The fact that there has been 0 people hired living within the vicinity of the rehabs is due to contractors reducing their workforce rather than increasing it.

Purchasing homes continues to be a struggle due to the inflation of home prices and banks not releasing their foreclosed properties on the market.

Project Summary

| Project #, Project Title | This Report Period | To Date | |
|---|------------------------|------------------------|------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| NSPb, Rehab/Reconstruction of Residential Units | \$569,931.44 | \$4,849,556.05 | \$2,858,696.26 |



| | | | |
|----------------------|-------------|--------------|--------------|
| NSPc, Land Bank | \$0.00 | \$0.00 | \$0.00 |
| NSPf, Administration | \$44,935.66 | \$538,360.54 | \$247,165.90 |



Activities

Project # / Title: NSPb / Rehab/Reconstruction of Residential Units

Grantee Activity Number: 01_D2029_HAP

Activity Title: Homebuyer Assistance

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSPb

Projected Start Date:

03/10/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Rehab/Reconstruction of Residential Units

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

06/30/2013

Responsible Organization:

City of Henderson, Neighborhood Services

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$339,001.11

Total Budget

\$0.00

\$339,001.11

Total Obligated

\$0.00

\$339,001.11

Total Funds Drawdown

\$0.00

\$339,001.11

Program Funds Drawdown

\$0.00

\$258,193.74

Program Income Drawdown

\$0.00

\$80,807.37

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$339,001.11

City of Henderson, Neighborhood Services

\$0.00

\$339,001.11

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will allow qualified homebuyers with incomes which do not exceed 120% AMI to purchase homes and rehabilitate the home if necessary. It is not primarily intended that this activity will serve to address those income-qualified persons below 50% AMI; however there may be a small percentage of buyers who fall within this income category.

Location Description:

Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.

Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.



Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.

Activity Progress Narrative:

This Activity is complete. Through the City of Henderson's, Housing Assistance Program, 7 homes were purchased and rehabbed.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 7/9 |
| # of Singlefamily Units | 0 | 7/9 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 3/1 | 4/8 | 7/9 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 3/1 | 4/8 | 7/9 | 100.00 |

Activity Locations

| Address | City | County | State | Zip | Status / Accept |
|---------|------|--------|-------|-----|-----------------|
|---------|------|--------|-------|-----|-----------------|

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 02_D2030_HFN

Activity Title: Purchase & Resale - Housing for Nevada (NSP3)

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSPb

Projected Start Date:

03/10/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Rehab/Reconstruction of Residential Units

Projected End Date:

02/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Housing for Nevada

| Overall | Jan 1 thru Mar 31, 2014 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$2,345,100.00 |
| Total Budget | \$500,000.00 | \$2,345,100.00 |
| Total Obligated | \$0.00 | \$2,845,100.00 |
| Total Funds Drawdown | \$129,941.32 | \$2,002,657.86 |
| Program Funds Drawdown | \$129,941.32 | \$1,437,964.20 |
| Program Income Drawdown | \$0.00 | \$564,693.66 |
| Program Income Received | \$156,872.26 | \$1,198,677.08 |
| Total Funds Expended | \$61,484.40 | \$2,023,600.26 |
| City of Henderson, Neighborhood Services | \$0.00 | \$0.00 |
| Housing for Nevada | \$61,484.40 | \$2,023,600.26 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

This activity will allow the City to provide funding to qualified community-based nonprofits to purchase and rehabilitate homes. The nonprofits will be selected through an RFQ or RFP process. The nonprofit can sell acquired homes directly to qualified homebuyers or lease with intent to purchase. This activity will serve to stabilize the priority area. It is not primarily intended that this activity will be used to address income-qualified households below 50% AMI; however some households falling within this category may be assisted.

Location Description:

Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.

Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.

Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.



Activity Progress Narrative:

Housing for Nevada has purchased, rehabbed and resold 11 homes within the NSP3 area. They have purchased another home which they are in the process of reselling. Once this home is sold, our contract with HFN will be completed.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 2 | 11/12 |
| # of Singlefamily Units | 2 | 11/12 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 2 | 0 | 2 | 2/0 | 9/0 | 11/12 | 100.00 |
| # Owner Households | 2 | 0 | 2 | 2/0 | 9/0 | 11/12 | 100.00 |

Activity Locations

| Address | City | County | State | Zip | Status / Accept |
|---------|------|--------|-------|-----|-----------------|
|---------|------|--------|-------|-----|-----------------|

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



| | |
|---------------------------------|------------------------------------|
| Grantee Activity Number: | 03_D2028_SNRHA |
| Activity Title: | Purchase & Rent - SNRHA |

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSPb

Project Title:
Rehab/Reconstruction of Residential Units

Projected Start Date:
03/10/2011

Projected End Date:
02/09/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Southern Nevada Regional Housing Authority

| Overall | Jan 1 thru Mar 31, 2014 | To Date |
|--|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,761,786.00 |
| Total Budget | \$163,101.11 | \$1,761,786.00 |
| Total Obligated | \$0.00 | \$1,924,887.11 |
| Total Funds Drawdown | \$561,067.23 | \$1,234,956.96 |
| Program Funds Drawdown | \$404,194.97 | \$850,370.49 |
| Program Income Drawdown | \$156,872.26 | \$384,586.47 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$415,060.73 | \$1,276,088.77 |
| City of Henderson, Neighborhood Services | \$0.00 | \$0.00 |
| HopeLink (previously HACA) | \$0.00 | \$0.00 |
| Living Grace Home | \$0.00 | \$0.00 |
| Southern Nevada Regional Housing Authority | \$415,060.73 | \$1,276,088.77 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The City has entered into an agreement with the Southern Nevada Regional Housing Authority (SNRHA), a qualified community-based non-profit, to purchase, rehabilitate and rent homes to households with incomes at or below 50% AMI.

Location Description:

Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.

Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.

Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.



Activity Progress Narrative:

SNRHA has purchased 7 homes of which 3 have been rented.

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 3/4 |
| # of Singlefamily Units | 0 | 3/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 3/4 | 0/0 | 3/4 | 100.00 |
| # Renter Households | 0 | 0 | 0 | 3/4 | 0/0 | 3/4 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 03a_D2028_HopeLink

Activity Title: Purchase & Rent - HopeLink

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSPb

Projected Start Date:

06/14/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Rehab/Reconstruction of Residential Units

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

Responsible Organization:

HopeLink (previously HACA)

| Overall | Jan 1 thru Mar 31, 2014 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$143,668.94 |
| Total Budget | \$0.00 | \$143,668.94 |
| Total Obligated | \$0.00 | \$143,668.94 |
| Total Funds Drawdown | \$0.00 | \$143,668.94 |
| Program Funds Drawdown | \$0.00 | \$79,012.94 |
| Program Income Drawdown | \$0.00 | \$64,656.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$143,668.94 |
| HopeLink (previously HACA) | \$0.00 | \$143,668.94 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The City has entered into an agreement with HopeLink, a qualified community-based non-profit, to purchase, rehabilitate and rent homes to households with incomes at or below 50% AMI.

Location Description:

Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.

Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.

Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.

Activity Progress Narrative:

HopeLink has purchased, rehabbed and rented 1 home. Project is completed.



Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | -1 | 1/1 |
| # of Singlefamily Units | -1 | 1/1 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | -1 | 0 | -1 | 1/1 | 0/0 | 1/1 | 100.00 |
| # Renter Households | -1 | 0 | -1 | 1/1 | 0/0 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 03c_D2028_Living Grace

Activity Title: Purchase & Rent - Living Grace

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSPb

Projected Start Date:

06/14/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rehab/Reconstruction of Residential Units

Projected End Date:

06/14/2013

Completed Activity Actual End Date:

Responsible Organization:

Living Grace Home

| Overall | Jan 1 thru Mar 31, 2014 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$260,000.00 |
| Total Budget | \$0.00 | \$260,000.00 |
| Total Obligated | \$0.00 | \$260,000.00 |
| Total Funds Drawdown | \$35,795.15 | \$233,154.89 |
| Program Funds Drawdown | \$35,795.15 | \$233,154.89 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$26,333.35 | \$259,488.24 |
| Living Grace Home | \$26,333.35 | \$259,488.24 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The City has entered into an agreement with Living Grace Homes, a qualified community-based non-profit, to purchase, rehabilitate and rent homes to households with incomes at or below 50% AMI.

Location Description:

Neighborhood ID: 2945678 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Lake Mead Pkwy., Warm Springs Rd., Pueblo Blvd., and Burkholder Blvd.

Neighborhood ID: 1216705 (Census Tracts 51.03 & 51.06) The Green Valley neighborhood is bounded by Green Valley Pkwy., Sunset Rd., Valle Verde Dr., and the railroad right-of-way on the south.

Neighborhood ID: 3167327 (Census Tracts 51.07 & 51.08) The Green Valley neighborhood is bounded by Valle Verde Drive, Sunset Road, Arroyo Grande and the Union Pacific Railroad.

Neighborhood ID: 9448486 (Census Tracts 54.22 & 54.23) The Valley View neighborhood is bounded by Burkholder Blvd, Pueblo Blvd, Boulder Highway and Lake Mead Parkway.

Activity Progress Narrative:

Living Grace has purchased 1 home which is housing single mothers with newborn babies rent free. Clients live with their infants for up to 18 months while they complete their education and attain independence. This project is complete.



Accomplishments Performance Measures

| | This Report Period | | Cumulative Actual Total / Expected | |
|-------------------------|--------------------|--|------------------------------------|--|
| | Total | | Total | |
| # of Housing Units | 1 | | 1/1 | |
| # of Singlefamily Units | 1 | | 1/1 | |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 1 | 0 | 1 | 1/1 | 0/0 | 1/1 | 100.00 |
| # Renter Households | 1 | 0 | 1 | 1/1 | 0/0 | 1/1 | 100.00 |

Activity Locations

| Address | City | County | State | Zip | Status / Accept |
|---------|------|--------|-------|-----|-----------------|
|---------|------|--------|-------|-----|-----------------|

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |

Project # / Title: NSPf / Administration

Grantee Activity Number: 04_D2031_Admin

Activity Title: Administration

Activity Category:

Administration

Project Number:

NSPf

Projected Start Date:

03/10/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

02/09/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Henderson, Neighborhood Services

Overall

Jan 1 thru Mar 31, 2014

To Date



| | | |
|--|-------------|--------------|
| Total Projected Budget from All Sources | N/A | \$480,291.66 |
| Total Budget | \$0.00 | \$480,291.66 |
| Total Obligated | \$0.00 | \$480,291.66 |
| Total Funds Drawdown | \$44,935.66 | \$351,099.48 |
| Program Funds Drawdown | \$44,935.66 | \$247,165.90 |
| Program Income Drawdown | \$0.00 | \$103,933.58 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$27,070.12 | \$358,584.07 |
| City of Henderson, Neighborhood Services | \$27,070.12 | \$358,584.07 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The activity will allow the City to provide planning and general administration support to the NSP3 program.

Location Description:

City of Henderson
240 Water Street
Henderson, NV 89015

Activity Progress Narrative:

Staff continues to work with non-profits to purchase and rehab homes as well as performing general administrative duties such as paying invoices, drawing funds, etc.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



